

**TOWN OF NAGS HEAD FY 18/19—Updated April 5, 2019
DRAINAGE IMPROVEMENT PROJECT**

PROJECT CONSTRUCTION

The following is intended to provide Town of Nags Head residents with a description, schedule and location of proposed construction projects and the potential conditions that may accompany construction activities. The following conditions can be expected in the area of construction work:

- Vehicle and pedestrian access may be restricted.
- Customers may be without water for a short duration while work is in progress. Property owners will be notified in advance of any planned service disruptions.
- Town services will continue uninterrupted.
- *Work will typically be conducted from 7:30 am to 5:00 pm.*



** Reference Project Area #1—Road Detour Overview for specific Temporary Road Closure Information*

PROJECT AREA #1

(UPSTREAM END OF RED DRUM OCEAN OUTFALL)

WORK PROGRESS

Replacement of (2) 30" dia. cross street drainage pipes with 32" x 54" reinforced concrete box culvert has been completed. A permanent pavement patch is tentatively scheduled to occur next week, weather permitting, along with final stabilization and incidental work.

PROJECT SCHEDULE

BEGIN: In Progress

COMPLETE: Mid April 2019

EXPECTED WORK CONDITIONS*

Temporary Road Closure between Abalone St. and Gallery Row, temporary traffic detour, temporary pedestrian closure and detour, local traffic access, trench excavation and bypass pump operation.

PROJECT AREA #2

(NAGS HEAD ACRES/VISTA COLONY SUBDIVISIONS)

WORK DESCRIPTION

Installation of (7) individual groundwater lowering wells with connecting force main, appurtenances and incidental work. Survey work is currently in progress. Traffic control measures will be employed in advance of the initiation of construction activities which will commence in the upcoming weeks.

PROJECT SCHEDULE

BEGIN: Mid April 2019

COMPLETE: June 1, 2019

EXPECTED WORK CONDITIONS

Temporary lane closures in construction zone, temporary traffic detours, temporary access limitations, dewatering pump operations.

PROJECT AREA #3

(VILLAGE AT NAGS HEAD SPAN FROM MALL DR. TO EP-STIEN ST.)

WORK DESCRIPTION

Installation of an infiltration trench network with (2) connecting 18" dia. cross street pipes, drop inlets, appurtenances and incidental work. Survey construction stakeout has been completed. Traffic control measures will be employed in advance of construction activities which will commence next week.

PROJECT SCHEDULE

BEGIN: Mid April 2019

COMPLETE: June 1, 2019

EXPECTED WORK CONDITIONS

Temporary lane closures in construction zone, temporary pedestrian access limitations, temporary driveway access disruptions, dewatering pump operations.

CONTACT INFORMATION

Contractor | Hatchell Concrete Inc. | 252.473.6074 | hatchell_concrete@earthlink.net

Town of Nags Head | David Ryan, P.E. | 252.441.6221 | david.ryan@nagsheadnc.gov

