

**TOWN OF NAGS HEAD FY 18/19
PROJECT CONSTRUCTION UPDATE
April 12, 2019**

The following is intended to provide Town of Nags Head residents with a description, schedule and location of proposed construction projects and the potential conditions that may accompany construction activities. The following conditions can be expected in the area of construction work:

- Vehicle and pedestrian access may be restricted.
- Customers may be without water for a short duration while work is in progress. Property owners will be notified in advance of any planned service disruptions.
- Town services will continue uninterrupted.
- *Work will typically be conducted from 7:30 am to 5:00 pm.*



**PROJECT AREA #3
(VILLAGE @ NAGS HEAD– SPAN FROM MALL DR. TO EPSTIEN ST.)**

WORK DESCRIPTION

Installation of an infiltration trench network with (2) connecting 18” dia. cross street pipes, drop inlets, and appurtenances. Construction activities will include open cut trench work, underground perforated pipe installation, gravel trench backfill, storm system inlet connection, system cleanout port construction and other incidental work. Two separate cross-street pipes with connecting drop inlet structures will be installed in conjunction with the work

WORK PROGRESS

Active construction work commenced the week of April 8th. Infiltration trench installation began at the southern part of the project, adjacent to the intersection of S. Virginia Dare Trail and Epstein St.. Work is scheduled to proceed northward in the upcoming weeks through to Mall Dr.. Work is primarily concentrated in the S. Virginia Dare Trail NCDOT right-of-way. Two separate cross-street pipes with connecting drop inlet structures will be installed in conjunction with the work.

PROJECT SCHEDULE–

BEGIN: Mid-late April 2019
COMPLETE: Early June 2019

EXPECTED WORK CONDITIONS*

Single lane road closures, temporary pedestrian closure and detour, groundwater lowering pump operation, heavy machinery operation, increased truck traffic, ground restoration, driveway removal/replacement and other incidental work. A well point system with trailer mounted pump operation will occur in active construction zone. During certain periods of construction, pump operation may continue overnight.

**CONTACT
INFORMATION**

Contractor | Hatchell Concrete Inc. | 252.473.6074 | hatchell_concrete@earthlink.net
Town of Nags Head | David Ryan, P.E. | 252.441.6221 | david.ryan@nagsheadnc.gov

