

**TOWN OF NAGS HEAD FY 18/19—Updated June 14, 2019
DRAINAGE IMPROVEMENT PROJECT**

PROJECT CONSTRUCTION

The following is intended to provide Town of Nags Head residents with a description, schedule and location of proposed construction projects and the potential conditions that may accompany construction activities. The following conditions can be expected in the area of construction work:

- Vehicle and pedestrian access may be restricted.
- Customers may be without water for a short duration while work is in progress. Property owners will be notified in advance of any planned service disruptions.
- Town services will continue uninterrupted.
- *Work will typically be conducted from 7:30 am to 5:00 pm.*



PROJECT AREA #1

(UPSTREAM END OF RED DRUM OCEAN OUTFALL)

UPCOMING WORK DESCRIPTION

Finish grading and hydroseeding are scheduled for the week of June 17th in addition to other remaining punchlist items. Frame and grates for the (2) drop inlet structures will be delivered in the upcoming weeks and installed on the drainage structures on either side of S. Virginia Dare Trail.

EXPECTED WORK CONDITIONS

Roadway shoulder closures or single lane traffic closures may be necessary to conduct the above referenced work.

PROJECT AREA #2

(NAGS HEAD ACRES/VISTA COLONY SUBDIVISIONS)

UPCOMING WORK DESCRIPTION

Horizontal directional drilling will continue along the eastern portions of Bridge Lane. It is anticipated to be completed around June 19th. The contractor will then excavate at the drilled pipe ends and connect the pipe below grade. This will be followed by electrical work and the well installations. This is scheduled to be completed in the next several weeks.

EXPECTED WORK CONDITIONS

Ground disturbance around each well location shall be expected. When completed, surface improvements shall consist of an at grade polymer access vault, similar to a water meter box, and a 3.5' high electrical disconnect switch attached to a 4"x4" vertical post.

PROJECT AREA #3

(VILLAGE AT NAGS HEAD SPAN FROM MALL DR. TO EP-STIEN ST.)

UPCOMING WORK DESCRIPTION

Finish grading and hydroseeding are scheduled for the week of June 17th in addition to other punchlist items. Frame and grates for the (4) drop inlet structures will be delivered in the upcoming weeks and installed on the drainage structures on either side of S. Virginia Dare Trail.

EXPECTED WORK CONDITIONS

Roadway shoulder closures or single lane traffic closures may be necessary to conduct the above referenced work.

CONTACT INFORMATION

Contractor | Hatchell Concrete Inc. | 252.473.6074 | hatchell_concrete@earthlink.net
Town of Nags Head | David Ryan, P.E. | 252.441.6221 | david.ryan@nagsheadnc.gov

