

**TOWN OF NAGS HEAD FY 18/19
PROJECT CONSTRUCTION UPDATE
March 22, 2019**



**PROJECT AREA #1
(UPSTREAM END OF RED DRUM OCEAN OUTFALL)**

WORK DESCRIPTION

Replacement of (2) 30" dia. cross street drainage pipes with 32" x 54" reinforced concrete box culvert with 18" dia. cross pipe, drop inlet structures, appurtenances and incidental work.

WORK PROGRESS

Demolition work has been completed with the replacement structures scheduled for installation beginning next week. Prior to this installation, the watermain in this area will be required to be lowered resulting in a water service interruption for an estimated 12 hour period. This work is scheduled to take place beginning 9:00 pm on Monday March 25, 2019 and completed by 9:00 am Tuesday March 26, 2019, barring any unforeseen circumstances. The area impacted by this interruption will span along the length of S. Virginia Dare Trail between Eighth St. and Baltic St.. A System Pressure Advisory will be in effect during and for a period post outage. Periods of low or no pressure in the distribution system increase the potential for back siphoning and introduction of bacteria into the system. Once the system pressure is restored consumers boil all water for human consumption (including drinking, making ice, brushing teeth, washing dishes and food preparation) or use bottled water. Vigorous boiling for one (1) minute should kill any disease causing organisms that may be present in the water. Samples will be collected from the affected area to confirm microbiological quality as soon as pressure is restored. The advisory will remain in effect until further notice is issued. The Town of Nags Head urges customers to conserve water whenever possible. Sea Green Gallery, Surfin Spoon Frozen Yogurt Bar, Red Drum Grille & Taphouse remain open and residences along the work zone corridor will remain open to local traffic. Pedestrian access between Abelone St. and Gallery Row is restricted during construction. We ask our residents and visitors to exercise caution in the area around the construction work zone.

PROJECT SCHEDULE— BEGIN: In Progress COMPLETE: Early May 2019

EXPECTED WORK CONDITIONS* * *Reference Project Area #1—Road Detour Overview for specific Temporary Road Closure Information*

Temporary Road Closure between Abelone St. and Gallery Row, temporary traffic detour, temporary pedestrian closure and detour, local traffic access, trench excavation and bypass pump operation.

**CONTACT
INFORMATION**

Contractor | Hatchell Concrete Inc. | 252.473.6074 | hatchell_concrete@earthlink.net
Town of Nags Head | David Ryan, P.E. | 252.441.6221 | david.ryan@nagsheadnc.gov

