

CAPITAL PROJECT IMPROVEMENT UPDATE

The following is intended to provide Town of Nags Head residents with a description, schedule and location of proposed construction projects and the potential conditions that may accompany construction activities. For additional information please contact David Ryan, P.E., Town Engineer at 252.441.6221 or david.ryan@nagsheadnc.gov.



REMEDIAL DRAINAGE IMPROVEMENT PROJECTS

Project Dates and Locations

- Jan. 17, 2018– Jan. 23, 2018 Memorial Ave.**—western right-of-way margin, spanning from 207 E. Gallery Row to 2434 S. Memorial Ave. *(construction complete)*
- Jan. 24, 2018– Jan. 30, 2018 Wrightsville Ave.**—western right-of-way margin, spanning from 2609 S. Croatan Hwy. to 114 E. Baltic St.: eastern right-of-way margin, spanning from 201 E. Admiral St. to 2621 S. Wrightsville Ave. *(construction complete)*
- Jan. 30, 2018– Feb. 1, 2018 E. Barnes St.**— northern right-of-way margin, spanning from 2721 S. Croatan Hwy. to 118 E. Barnes St.: southern right-of-way margin, spanning from 107 E. Barnes St. to 2800 S. Wrightsville Ave. *(construction complete, stabilization to be finalized)*
- Feb. 2, 2018– Feb. 5, 2018 E. Gray Eagle St.**— northern right-of-way margin, spanning from 7127 S. Croatan Hwy. to 7128 S. Virginia Dare Trail: southern right-of-way margin, spanning from 101 E. Gray Eagle St. to 7200 S. Virginia Dare Trail *(construction complete)*
- Feb. 5, 2018– Feb. 9, 2018 S. Old Oregon Inlet Rd. (SOOIR)**—western right-of-way margin, proximity of 8810 SOOIR, 8900 SOOIR, 9000 SOOIR, 9100 SOOIR, with replacement of existing cross street drainage pipes. *(construction complete, stabilization to be scheduled)*
- Feb. 12, 2018– Feb. 21, 2018 Mall Dr.** —spanning the width of Mall Dr. adjacent to the Mall Dr. and S. Virginia Dare Trail (NC 12) roadway intersection, with replacement of existing cross street drainage pipes. *(construction in progress, road closure to occur during construction)*
- Feb. 2, 2018– Mar. 8, 2018 Soundside Rd.** —spanning the Soundside Rd. southern right-of-way margin from approximately 329 W. Soundside Rd. to 319 W. Soundside Rd., with replacement of sections of existing storm drainage pipes.

Work will typically be conducted from 7:30 am to 5:00 pm

** Please note that the underline dates have been modified from the original schedule, (dates are subject to change)*

Project Descriptions

- Roadway Shoulder Scraping
- Construction of a 1' deep roadway swale with 4:1 horizontal/vertical side slopes
- Post-construction ground stabilization (hydroseeding)
- Storm Drain pipe replacement

Contractor

RPC Contracting, Inc. Kitty Hawk, NC

Contact Information

RPC Contracting: 252.261.3336, contactus@rpccontracting.com
Town of Nags Head: David Ryan, 252.441.1122, david.ryan@nagsheadnc.gov

What to Expect during construction

- Pedestrian and vehicle access along the road corridor may be restricted during ongoing construction activities.
- It is possible that customers will be without water for a short duration (typically a few hours) while this work is in progress. Property owners will be notified in advance regarding any planned service disruptions.
- Town services will continue uninterrupted.

