

**TOWN OF NAGS HEAD FY 18/19
PROJECT CONSTRUCTION UPDATE**



**PROJECT AREA #1
(UPSTREAM END OF RED DRUM OCEAN OUTFALL)**

WORK DESCRIPTION

Replacement of (2) 30" dia. cross street drainage pipes with 32" x 54" reinforced concrete box culvert with 18" dia. cross pipe, drop inlet structures, appurtenances and incidental work.

WORK PROGRESS

Advance traffic control signage has been installed along S. Virginia Dare Trail in advance of the construction work zone and along the S. Memorial Ave detour route from Gallery Row and Abelone St.. Temporary barricades with signage have been placed at the S. Virginia Dare Trail/Gallery Row intersection and S. Virginia Dare Trail/Abelone St. intersection. Local access traffic is permitted beyond these points for continued access to Sea Green Gallery, Surfin Spoon Frozen Yogurt Bar, Red Drum Grille & Taphouse and residences along the work zone corridor. No through traffic is permitted beyond the point of the active construction zone which is located immediately to the south of the Red Drum Grille & Taphouse main entrance and immediately south of the outfall ditch. Pedestrian access along the existing multi-use path will be maintained for the St. Patrick's Day Parade. We ask our residents and visitors to exercise caution in the area around the construction work zone.

A section of asphalt pavement section has been removed in the area of the active construction zone in conjunction with drainage bypass pumps employed to permit continued flow of the Red Drum ocean outfall drainage system. Removal of the (2) outfall pipes will occur in the upcoming days in advance of the concrete box culvert structure replacement.

PROJECT SCHEDULE

BEGIN: In Progress

** Reference Project Area #1—Road Detour Overview for specific Temporary Road Closure Information*

COMPLETE: Early May 2019

EXPECTED WORK CONDITIONS*

Temporary Road Closure between Abelone St. and Gallery Row, temporary traffic detour, temporary pedestrian closure and detour, local traffic access, trench excavation and bypass pump operation.

**CONTACT
INFORMATION**

Contractor | Hatchell Concrete Inc. | 252.473.6074 | hatchell_concrete@earthlink.net
Town of Nags Head | David Ryan, P.E. | 252.441.6221 | david.ryan@nagsheadnc.gov

